

Field Notice of Violations/Unsafe Conditions

DISTRICT NAME AND NUMBER Decatur 61	COUNTY Macon
FACILITY NAME Dennis Lab Mosaic	FACILITY LOCATION 1499 W. Main Street, Decatur

Potential problems or violations of the Health Life/Safety Code for Public Schools (23 Illinois Administrative Code Part 180) as noted below were discovered in the course of the annual inspection of the above named facility conducted on 01/04/2023 by Chad Ramey.

GLOSSARY NUMBER	LOCATION (Fire Area, Floor, Room Number)	DESCRIPTION OF PROBLEM
4	Administration and General	Door stops in 1st floor corridor double opening doors need to be removed to allow main corridor doors to stay closed for fire rating. Doors also need to have self closers installed.
<i>District's Response</i>		
Kent Metzger	02/22/2023	Modifications will be made as noted.Â Â
5	Administration and General	Large table standing in front of exterior exit door outside boiler room. Table needs removed. Floor cleaner also in front of same exit door and needs removed and properly stored.
<i>District's Response</i>		
Kent Metzger	02/22/2023	Obstructions have been removed.Â Â
6	Administration and General	Majority of exit signs in entire school are only hard wired and not battery backup. Maintenance staff were advised and will notify when they are replaced.
<i>District's Response</i>		
Kent Metzger	02/22/2023	Modifications will be made as noted.Â Â
112	Corridors	Classrooms in corridors appear to be mainly original doors which could be up to 100 years old. Most classrooms did not have door closers installed. For proper fire rating requires self door closers installed on classroom doors. Maintenance staff stated they will gradually begin installation and report progress.
<i>District's Response</i>		
Kent Metzger	02/22/2023	Improvements will be made as noted.Â Â
283	Storage/Supply/Closets	Door to storage closet outside exit "C" does not close or secure properly. Appears door closer may need repaired and bottom of door sanded to assure proper function.
<i>District's Response</i>		
Kent Metzger	02/22/2023	Modifications will be made as noted.
284	Storage/Supply/Closets	Storage closet by exit "C" needs heat detector installed.
<i>District's Response</i>		
Kent Metzger	02/22/2023	Heat detector will be installed as noted.Â
700	Other Items	Room 202 and 203. Room 202 leads to room 203 which is a bathroom. Both rooms have missing ceiling tiles that need replaced.
<i>District's Response</i>		
Kent Metzger	02/22/2023	Ceiling tiles will be installed as noted.Â Â